
From: [REDACTED]
Sent: Friday, January 28, 2011 10:28 PM
To: Jeffrey Epstein
Subject: Fwd: Island - June

thanks, i have to know about the ways i fall short with =thers and obviously i'm not clear, so specifics are very helpful,
=ut in this instance here is my reply to him and his response back . =nbsp;

Begin forwarded =essage:

From: "Gary Kerney" <[REDACTED]>
Date: June 15, 2010 1:29:44 PM EDT
To: [REDACTED]
Subject: RE: Island - June

got =t, thanks, I need to visit there to better understand =t

From: [REDACTED]
Sent: Tue 6/15/2010 1:17 =M
To: Gary Kerney
Subject: Re: Island - June =br>

Dear Gary: Did you get the attachment with the dock picture? =

Thanks, [REDACTED]

On Jun 14, 2010, at 10:10 AM, Gary Kerney wrote:

[REDACTED] no attachment Gary

From: Shelley [REDACTED] =>
Sent: Sun 6/13/2010 7:37 PM
To: Jeffrey =pstein
Cc: Story Cowles; Gary Kerney; Doug =choettle
Subject: Island - June

Hi all,

Gary did a great job of putting this together. I've added some comments below and the specific things I'm taking care of in a separate email.

Thank you,



PLANS

Pick up latest marked drawings from Robert's office on Tuesday 15th, will make copy and send to Doug this week.

DOCK

See attached image.

LIBRARY

Status interior

- 1.interiors complete by construction

Outstanding issues

1.ceiling treatment Jon to visit week after next to start painting - work duration 2- 3 weeks - estimated completion date July 8th

2.cabinet finishes awaiting panel from aris, delay now due in this week by the 9th

3.floor finishes Je to decide on next visit to Island, decision made by July 1st.

Status exterior

1.courtyard paving underway complete by the July 31

2.irrigation main line underway complete by July 15

3. wall sconces to replace existing, will get info on them from Robert's office

Outstanding issues

landscaping plans

plants Igala to fill in area behind tiki hut with plants we chose awaiting new images from Jim

=.irragatiion =lans =
=.lighting will send sample =ighting options via email this =eek

2.lgala =as trees tagged ready for delivery as soon as barge is =eady

MASTER SUITE

Status interior

1.const under =ay ,subject to decisions being made should finish by Oct =1

Outstanding issues

- 1.steam =ench
- 2.out side =hower
- 3.lites over =ed
- 4.lighting in =edroom
- 5.electrical in =ath area
- 6.tub deck and =urround
- 7.selection =f wood floor
- 8.sourcing =hassos slabs
- 9.powderroom =anity plan
- 10.shop drawings for =tone
- 11.order rug for =athroom

Status exterior

1.wall under =ay, complete by Aug 31

Outstanding issues

- 1.landscape =lans,.liting irr.

KITCHEN

Status

1.assume we get =ermit by July 1 should be complete by Nov.31

Outstanding issues

- 1.kitchen =esign
- 2.stair and =all design to master

LAUNDRY

1.assume we get =ermit July 1 should complete by Oct 31

COTTAGES

1.const underway =ould complete by Sept =0

Outstanding issues

1.shower =esign

Other guest =ottage to be built in same complex: revisit idea on next =isit

MAIN HOUSE REMODEL

Status no estimate to =ompletion til program complete

1.courtyard side =lan final,proceeding

2.roofing =roceeding

Outstanding issues

1.north side =rogram

MECHINICAL =LECTRICAL Status under way =ould complete by Sept 30

MECHANICAL DESAL Status under way =ould complete by Nov 30

POOL/THEATER

=.Gensler allow three months for plans

=.two months for permits Nov 30

3.pool by Mar =1

=. theater by Jun 30

=div>

"