
From: Gary Kerney <[REDACTED]>
Sent: Thursday, January 13, 2011 9:09 PM
To: Jeffrey Epstein
Cc: William Rowles; [REDACTED]
Subject: Schedule

=BODY> =DIV>CONSTRUCTION Schedule Status =an.13th =DIV> =DIV>Kitchen =DIV> inside ready by Feb.5
=DIV> Exceptions
=DIV> =anquette
=DIV> =rawers
=DIV> outside
=DIV> =xceptions
=DIV> wall =conces on columns
=DIV> handrails =n progress
=DIV> exterior =ainting being finished up
=DIV>
=DIV>Master suite
=DIV> bedroom =eady for furniture by Jan.21
=DIV> =/FONT>
=DIV> Bath =eady for Feb.5
=DIV> =xceptions
=DIV> =nbsp; temp tops and sinks on vanities
=DIV> =nbsp; glass walls
=DIV>
=DIV>pair of arched doors should be =elivered about the 5th =DIV> =DIV>the outside tub will take til the =0th =DIV>
=DIV>the stair walls will be very close to =one =DIV> =DIV> bedroom road should start by the =th =DIV> =DIV>little
office floors,material will =rrive week of the 20th.will try to get in by the 5th pending labor to =et it down =DIV>
=DIV>Mechinical buildings will be in =peration April 7
=DIV> =xceptions
=DIV> =ecomminisioning of old plant area
=DIV> site work =s part of the new and old complex
=DIV> work =ssioated with the roof function
=DIV> ready =or decorative painting
=DIV>
=DIV>
=DIV>
=DIV> =nbsp;
=DIV>