

To: jeevacation@gmail.com[jeevacation@gmail.com]; Jeffrey Epstein[jeevacation@gmail.com]
Cc: Daphne Wallace [REDACTED]; Richard Kahn [REDACTED]
From: Craig Martin
Sent: Fri 5/25/2012 2:51:30 PM
Subject: Punch List
[JE Punch List May 23.docx](#)

Jeffery;

Please review attached punch list and comment.

We had a construction meeting with Tom, B & K and Bill this morning to review projects.

- Concrete pour now next Wed. Moved up a day as we could only get concrete pump on Wed.
- Working on layoff list. Minor revisions to match punch list
- Floor in 5 Palms, They did not finish yesterday. It's pushing us back a day. Floor finished today, floor molding Tues, Paint wed.
- Construction on pergolas and dock box to start next tues.
- Projects falling behind, grotto wiring and 5 palms transformer building. 5 palms has temp generator hook up. Pushing hard to get these done.
- Conduit is coming this afternoon

Have a great weekend;
Craig