

To: Jeffrey Epstein[jeevacation@gmail.com]
From: Ann Rodriquez
Sent: Tue 11/19/2013 3:13:05 PM
Subject: Fwd: Tiling project update

Hey Bossman,

Do you approve?

Total cost for Steps and 18in slab.
\$10,979.00 Labor
\$5,110.56 Materials including concrete.
Total: \$16,080.56

Please advise,
Ann R.

Begin forwarded message:

From: ann rodriquez <[REDACTED]>
Date: November 18, 2013 at 11:27:07 AM AST
To: Jeffrey Epstein <jeevacation@gmail.com>
Cc: Richard Kahn <[REDACTED]>, Mark Tollison
<[REDACTED]>, Daphne Wallace <[REDACTED]>
Subject: Tiling project update
Reply-To: ann rodriquez <[REDACTED]>

New tiling project dates...

Tiling project Starts: December 2nd, 2013
November 27th Materials purchased and placed at Main Compound in
advance.
December 2nd-4th (Mon-Wed) Forming
December 4th (Wed) Pump Truck arrive.
December 5th (Thu) Pouring
December 6th-8th (Fri-Sun) Tiling
Monday Tiling will be Complete :)

Site visit from DPNR- Certificate of Occupancy
Date: working on new schedule date

DISCLAIMER: The information contained in this e-mail may be
privileged, confidential, and protected from disclosure. If you are not the

intended recipient, you are hereby notified that any dissemination, distribution or duplication of this communication is strictly prohibited. If you have received this communication in error, please notify the sender immediately and delete all copies.