

To: Jeffrey Epstein[jeevacation@gmail.com]

Cc: [REDACTED]
[REDACTED]

From: Saint James

Sent: Thur 9/5/2013 8:44:42 PM

Subject: Update Thursday 5 September 2013

Dear Mr. Epstein,

The storm subsided but the rains lasted until noon or so. The weather map at that time seemed to indicate that we were still in the eye so squalls were possible. No one came out to the island except Jermaine and Sean to work on the media room issues.

A tour of the island showed one palm down and few smaller trees uprooted. Overall we are in good shape and tomorrow I will have the crew do clean up.

At 1pm, Daphne, Jimmy Franguela, Paul Ferrares (an engineer), Danny and I went to the Gym Road site and discussed drainage, the survey and how Paul could assist in the permit application process.

Paul will send his recommendations so we can move forward and hope to initiate the road while Jimmy is working on the pool tile.

We also discussed the front entrance (area at the dock) and he suggested we use the same rigid grid material to hold the gravel as we have at the main compound (the path you take your ATV down).

Jimmy will provide an estimate; however, we need to confirm the parameters first. Photos will be sent to you.

Finally, since Paul was part of the team which constructed Five Palms, we asked his input on the dome and the contractor from St John. He will send his opinion and some links/leads regarding domes.

We received some good input and Danny was able to clarify some logistical issues with Jimmy regarding both the tile and road projects.

The crew is scheduled to work tomorrow and Saturday. Carlos has advised me that we may have strong seas though both days. The chance of rain is 90% tomorrow and 60% on Saturday. I will work with Danny, Peter and Dave to come up with a rain day work schedule for indoor projects.

Happy New Year,

Ron