

To: jeevacation@gmail.com[jeevacation@gmail.com];
jeevacation@gmail.com[jeevacation@gmail.com]
Cc: [REDACTED]

From: [REDACTED]
Sent: Mon 11/14/2011 7:33:03 PM
Subject: updates

Jeffrey,

-**Hanger door modification** drawings have been completed by Paul Ferras, Tom Melinck is meeting Bob the door installer and Manufacturer on Wednesday of this week to finalize the installation to prevent any change orders on the project, and firm up the price to complete door mod to hanger on STT,.

-**Hanger Floors** have been striped of paint 90% complete, floor paint is in stock and ready to install, will paint floors once hanger door mod is completed and bathrooms have been remodeled, floor paint will be accomplished last.

-**Bathroom upgrade** to hanger on hold to LSJ projects complete

-**Two lower offices** in hanger on hold to LSJ projects complete

-**Internet** at hanger completed.

-**Fax line** has been run to telephone pole on street outside of hanger, waiting for LSJ personal to run wire into hanger for completion, once LSJ has available manpower to complete project.

-**Boeing 727 maintenance** package is being review at Flight Star in Jacksonville, awaiting price quote, they have manpower to start project week of Nov 21st.

-**Midnight Express** is due to arrive Tuesday (tomorrow) Nov.15th in St. Thomas,.

-**ISO tank** has arrived on St Thomas today, and planning to ship to St. Croix for re-fuel, Rich Kahn is working the details with Bill Bolhke at this time,.

-**Cadillac Premium** ESV for NYC, Rich Kahn has located dealer outside of NYC, I am visiting dealer in Palm Beach to compare price, appears Jan 2012 for Premium delivery date, will confirm,.

-**Boeing training**, will complete Boeing 727 training Wednesday Nov 16th, this week for 6 month check ride, Rodgers, Morrison and myself, One day only,.

-**Flag pole pool** interior system, Logitech, will be ordered by Sarah, same as library at LSJ,.

thank you,
Larry