
From: Brice Gordon <[REDACTED]>
Sent: Thursday, July 17, 2014 3:49 AM
To: Jeffrey Epstein
Cc: John Christensen
Subject: ZDC-MH Distribution Pumps

Jeffrey

Update MH Distribution Pumps

The Motor on Pump One is grounding out, causing both control and pump issues.
This was probably caused by water from pressure valve failure.

The PLC (control module) appears to be OK at this time JCH have removed motor and will determine if the motor can be repaired.

Estimated Lead time for new motor 2 to 3 weeks We do have a spare motor, but require new pump gaskets, JCH have ordered gaskets and are scheduled to repair by Monday next week at the latest.
When spare motor and gaskets are installed, system should be fully operational

JCH will forward their recommendations for a new pump skid and controls.

any concerns please let know

regards

Brice Gordon
[REDACTED]