
From: Richard Barnett <[REDACTED]>
Sent: Monday, May 13, 2013 10:35 PM
To: [REDACTED]; jeffrey Epstein
Subject: 9 east 71st Street Daily Report 5/13

Here is the daily report for 9 east 71st street. 5/13/13 1) Worked on siemens BMS system from off site checked all house systems prior to arrival at 71 st street. Found AC-2 amp; AC -3 main chilled water control valve not controlling chilled water discharge fan set points properly .Set points dropping below set =0 deg setting. I will contact Siemens if problem continues to tighten up control loop. 2) picked up tools and hardware went over to 301 East 66 st 3m=to install over head light fixture had to go to Gracious Home to get additional electrical connectors to complete installation. removed nailed wood shelf in closet 3) Returned to 9east 71st worked on small steam leak on high pressure condensate line steam reduction repaired leak.4) Checked cooling tower sump water drained sediment from bottom of sump added biocide tablets to chemical feeder system 5) answered e mails on Zorro Exhaust system installation, scaffold proposals, 6) made building check of 9 east from 6th fl to SC-level made light bulb list of all bulbs needed in stock room replacement list to put order in supply house for 5/14. 7) contacted Electrican for entrance picture light installation will meet Ostroff electrical Wednesday 5/15 9:30 am to review installation =) called Andy McCraffery for fire alarm system proposal left voice mail to contact me. 9) checked cooling tower #2 motor contactor tripping out re set CT # 2 new tower mcp will replace this problem. 10) contacted Ion to see when he is coming back to 71st he discussed Michael coming from Romania to possibly build a wood scaffold? 11= drop off package to 301 for [REDACTED] to take to island as per [REDACTED] request. 12)typed up daily report.

=